



DESIGN STATUS UPDATE

Project Title: Multiple Vestibule Projects

Client: Atlanta Public Schools

Address: Multiple

Issue Date: August 28, 2023

Goodwyn Mills Cawood

6120 Powers Ferry Road NW
Suite 200
Atlanta, GA 30339

T (770) 952-2481
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	07.14.2023
Design Development	07.17.2023	08.18.2023
Construction Documents	08.21.2023	10.01.2023
Permitting & GMP	10.01.2023	TBD
Construction	Summer 2024	Fall 2024

Design status:

GMC has continued to review drawings and complete site visits with the APS team, and has completed Design Development for each school.

Previous accomplishments:

- GMC has reviewed each concept with the APS Team and has made the appropriate adjustments.
- Site visits to assess security infrastructure and hardware were held last Tuesday at Towns ES, HJ Russell MS, Wesley International Academy, East Lake ES, Thomasville Heights ES, and Long MS.
- Design Development drawings have been completed and submitted to APS.
- GMC has engaged cost estimators to conduct estimates for the schools.

Upcoming project goals:

- Complete Cost Estimates for each school.
- Visit each school with hardware, security, and MEP Consultants to review existing conditions.
- **POs have been provided for Mays HS, Washington HS, Archer, John Lewis, and Young MS only. Alex has been following up with procurement on POs for the remaining 14 schools.**

Upcoming meetings:

- Site Review Meetings with Engineers & Consultants
 - Towns, Thomasville, East Lake, HJ Russel MS, Long MS, and Wesley. – COMPLETED 08.08
 - August 28th – Therrell, Mays, Young, Washington, John Lewis, Archer, and Sutton
 - September 5th – Hank Aaron, South Atlanta, Carver, Crim HS, CSK/BEST, North Atlanta
- Cost Review Meeting – Monday, September 11th

Owner actions:

- **Provide GMC’s POs for this project.**
- Provide feedback on appropriate dates for site visits.
- Continue CM Solicitation Process.
- Provide feedback on outstanding review items from DD Review Sessions.

Design team actions:

- Provide Cost Estimates