

CAPITAL CONSTRUCTION PROGRAM STATUS SUMMARY
(Program Primarily Funded by SPLOST)

November 1, 2018

A. Projects Under Design/ Construction/Renovation

| <u>Project Name</u> | <u>Scope/Status</u> | <u>Anticipated Duration</u> |
|--|---------------------|-----------------------------|
| Beecher ES | Renovation | 7/1/18 - 7/1/19 |
| Field Houses (BEST/CS King and Douglass) | Design | 1/2/19 - 8/31/19 |
| Gideons ES | Renovation | 7/1/18 - 12/1/19 |
| Harper/Archer ES | Phased | 7/1/18 - 7/1/19 |
| Hollis Innovation Academy | Phased | 7/1/18 - 7/1/20 |
| Howard MS | Renovation | 7/1/18 - 7/1/20 |
| Tuskegee Airmen Global Academy | New Construction | 8/1/18 - 12/1/19 |
| Woodson Park Academy | Design | 3/1/19 - 7/1/20 |

B. Facility Planning Projects

| <u>Project Name</u> | <u>Scope/Status</u> | <u>Anticipated Duration</u> |
|--|----------------------------|-----------------------------|
| Atlanta College and Career Academy @ Parks | Programming/Planning Stage | 6/1/19 - 7/1/20 |
| Grady HS | Programming/Planning Stage | 1/2/20 - 7/1/21 |
| Humphries | Programming/Planning Stage | 6/1/19 - 7/1/20 |
| Hutchinson | Programming/Planning Stage | 6/1/19 - 7/1/20 |

C. Projects Completed (May 1998 - To Date)

| <u>Project Name</u> | <u>Construction Type</u> | <u>Date of Completion</u> |
|-------------------------------------|--------------------------|---------------------------|
| Adamsville | Renovation/Addition | Summer 2001 |
| Beecher Hills | Renovated | Fall 1999 |
| Benteen | Renovated | Winter 2000 |
| Benteen (Phase II) | Renovation/Addition | Summer 2005 |
| BEST Academy (Phase II, III and IV) | New | Winter 2009 |
| BEST Academy (Phase I) | New | Summer 2009 |
| Bethune | Reconstruction | Fall 1999 |
| Blalock | Renovated | Summer 2002 |
| Blalock | Renovated | Summer 2002 |

- Note:
- Construction Type
 "Phased" - Students and staff remain at facility during construction.
 "Relocated" - Students and staff are placed at an alternate site during construction.
 "New" - Construction of new or additional space.
 - * Funded with other Capital funds other than SPLOST

C. **Projects Completed (May 1998 - To Date) (Continued)**

| <u>Project Name</u> | <u>Construction Type</u> | <u>Date of Completion</u> |
|---|--------------------------|---------------------------|
| Bolton Academy (Formerly Pitts/Mitchell) | New | Summer 2003 |
| Boyd | Renovation | Fall 2016 |
| Brandon Primary | Addition | Summer 2016 |
| Brandon Primary* | Renovation/Addition | Winter 2009 |
| Brandon Primary (Phase I) | Renovation/Addition | Summer 2009 |
| Brandon (Phase I) | Addition | Spring 2005 |
| Brandon (Phase II) | Parking Lot | Summer 2005 |
| Brown | Addition | Summer 2016 |
| Brown (Addition and Renovation) | Addition/Renovation | Winter 2001 |
| Bunche | Renovation/Addition | Summer 2015 |
| Bunche (HVAC) | Renovated | Fall 2006 |
| Bunche (Renovation) | Renovated | Summer 2001 |
| Burgess-Peterson Academy | New | Summer 2004 |
| CS King Academy Phase II) | New | Winter 2009 |
| CS King Academy (Phase I) | New | Summer 2009 |
| Capitol View | Phased | Summer 2004 |
| Carver | New | Summer 2005 |
| Centennial Place | New | Fall 1998 |
| Coan | Renovation | Winter 2003 |
| Connally (Renovation and Addition) | Renovation | Winter 2000 |
| Continental Colony | Renovation | Summer 2011 |
| Cook | New | Winter 2000 |
| Crim (Phase I, II, III, IV) | Renovations | Summer 2008 |
| Deerwood Academy (Formerly Southwest) | New | Summer 2004 |
| Dobbs (Lakewood/Dobbs) | New | Summer 2003 |
| Douglass (Phase I) | New | Winter 2004 |
| Douglass (Phase II) | Renovation | Fall 2004 |
| Dunbar* | Renovation/Addition | Winter 2009 |
| Fain (Phase I) | Renovation | Summer 2009 |
| Fickett | Renovation | Summer 2009 |
| Finch (Formerly Arkwright/Ragsdale) | New | Winter 2005 |
| Garden Hills (Phase I) | Renovated | Spring 2003 |
| Garden Hills (Phase II) | Addition | Summer 2005 |
| Gideons | Renovation | Summer 2000 |
| Grady | Renovation | Summer 2004 |
| Grady Stadium | Renovation | Summer 2010 |
| Grove Park (Addition) | Renovation/Addition | Winter 2000 |
| Guice | Renovated | Fall 1998 |
| Harper/Archer (Conversion from HS to MS) | Renovated | Winter 2002 |
| Heritage Academy (formerly Minnie Howell) | New | Summer 2002 |
| Herndon | New | Winter 2002 |
| Hill | Addition | Summer 2000 |
| Hope | New | Fall 2002 |
| Humphries | Renovated | Fall 1998 |
| Hutchinson | Addition | Summer 2001 |
| Inman (Auditorium) | Renovation | Spring 2005 |
| Inman (Phase I, II & III) | Renovation/Addition | Summer 2004 |
| Jackson | Renovation/Addition | Spring 2005 |
| Jackson Primary* | Addition | Winter 2009 |
| Kennedy | Renovation/Addition | Fall 2004 |
| Kimberly | Renovation | Fall 2016 |
| Kimberly | Phased | Fall 1999 |
| King, M. L. | Renovation/Addition | Summer 2016 |
| King, M. L. | Renovation | Summer 2003 |

C. **Projects Completed (May 1998 - To Date) (Continued)**

| <u>Project Name</u> | <u>Construction Type</u> | <u>Date of Completion</u> |
|-----------------------------------|--------------------------|---------------------------|
| Lakewood Stadium | New | Fall 2012 |
| Long | Addition | Fall 2016 |
| Long | Renovation/Addition | Winter 2006 |
| M. A. Jones | New | Winter 2005 |
| Mary Lin | Addition/Renovation | Summer 2015 |
| Maynard Jackson | Renovation | Winter 2013 |
| Mays | Renovation | Fall 2011 |
| Mays | Renovation | Summer 2003 |
| Mays | Renovation | Winter 2007 |
| Morningside (Multi-Purpose) | New | Summer 2001 |
| Morningside (Phase II) | Renovation/Addition | Summer 2006 |
| Miles | New | Summer 2003 |
| New North Atlanta | New | Winter 2013 |
| New North Atlanta* | Renovation/New | Summer 2013 |
| North Atlanta (Phase I, II & III) | Renovation | Summer 2011 |
| Oglethorpe | Renovation/Addition | Fall 1999 |
| Parkside (Slaton/West/Guice) | New | Summer 2001 |
| Parks | Renovation | Summer 2004 |
| Peyton Forest (SPLOST I) | Phased | Fall 1999 |
| Peyton Forest (Phase II thru IV) | Phased | Summer 2011 |
| Price | New | Summer 2002 |
| Rivers | New | Fall 2014 |
| Rivers | Phased | Fall 1999 |
| Scott (Addition/Renovation) | Renovation/Addition | Summer 2002 |
| Slater (Slaton/Campbell/Lakewood) | Renovation/Addition | Summer 2002 |
| Smith Intermediate | Addition | Fall 2010 |
| Smith Intermediate | New | Winter 2009 |
| Smith (Addition/Renovation) | Addition | Summer 2000 |
| Smith (Cafeteria/Kitchen) | Renovated | Spring 2004 |
| South Atlanta | Renovation | Summer 2008 |
| Springdale Park | Addition | Summer 2014 |
| Springdale Park (Parking Lot) | New | Summer 2011 |
| Springdale Park | New | Summer 2009 |
| Stanton, D.H. | Phased | Winter 2000 |
| Stanton, F.L. | Renovation | Winter 2000 |
| Sylvan | New | Summer 2015 |
| Sutton | Renovation/Addition | Summer 2006 |
| Therrell | New/Renovation | Summer 2011 |
| Therrell | Renovation | Summer 2004 |
| Thomasville Heights | Renovation | Winter 2001 |
| Toomer | Renovation/Addition | Fall 1998 |
| Towns (Addition and Renovation) | Renovation/Addition | Summer 2000 |
| Turner | Renovation | Winter 1999 |
| Usher (Conversion from MS to ES) | Reconstruction | Summer 2003 |
| Venetian Hills (Addition) | Phased | Winter 2000 |
| Walden Athletic Complex | Construction | Summer 2018 |
| Waters | Phased | Fall 1999 |
| Washington | Renovation/Addition | Winter 2005 |
| West Manor | Renovation | Summer 2000 |
| White | Renovation | Fall 1999 |
| Woodson | Phased | Fall 1998 |
| Young | Addition | Summer 2016 |
| Young | Renovation/Addition | Winter 2009 |
| Woodson | Addition | Summer 2004 |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|--------------|--|--|---|
| Beecher ES | <p>Interior block wall and hollow metal frame installation is ongoing in the cafeteria, administration spaces, restrooms and tech lab. MEP rough-in is also in progress in these areas as well. The building pad is stabilized and concrete footing placement is nearing completion. Underground detention system and storm sewer installation are complete. Excavation for the grease trap and associated plumbing is underway. Roof demolition efforts are schedule to begin shortly. The water utility easement has been issued by the City of Atlanta.</p> | 7/1/18(A) - 7/1/19 | <p>Architect - BRPH Architects-Engineers CM - Carroll Daniel Construction Co. Budget = \$6,600,000 (SPLOST 2017)</p> |
| Field Houses | <p>BEST/CS King - Architect and Engineer submitted documents to Atlanta UDC for pending hearing and working towards drawing completion date. Douglass - Architect and Engineer submitted documents to Atlanta UDC for pending hearing and working towards drawing completion date. CM proposal evaluation underway. Carver, Jackson, Mays, So. Atlanta, Therrell and Washington to follow.</p> | 1/2/19 - 8/31/19 | <p>Engineer - Travis Pruitt/J. W. Robinson CM - TBD Budget = \$4,230,000 (SPLOST 2017)</p> |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|---------------------------|---|---|---|
| Gideons ES | <p>Foundation excavation and concrete footing installation at the building pad is underway. Underground utilities throughout the site are nearing completion. Roof replacement at 90's building addition is progressing. Wall framing, duct placement and electrical rough-in continue in the 60's building. The Building Permit and water utility easement has been issued by the City of Atlanta. CM assessing impact of permit delays. CM re-design security plan to accommodate fro recent security challenges.</p> | 7/1/18(A) - 12/1/19 | <p>Architect - Goodwin, Mills Cawood CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 (SPLOST 2017)</p> |
| Hollis Innovation Academy | <p>CM painting 8th Grade Pod and Band area, prep painting interior courtyard curtain wall and 2nd floor framing ceiling grid, prep floors at corridors, reloaitong sprinkler head. Relocate fire alarm, security and IDF closet in 4th Grade Pod. Framing wing walls at curtain wall and demolishing openings at south elevation.</p> | 7/1/18(A) - 7/1/20 | <p>Architect - Perkins + Will CM - Evergreen Construction Budget = \$10,000,000 (SPLOST 2017)</p> |
| Harper/Archer ES | <p>Phase I - Complete. Phase II - Continue rough-in work for mechanical, electrical and plumbing (MEP) work. Continue installation of new walls as part of the reconfiguration spaces. Phase III - Start work on the lower level for the new instructional spaces.</p> | <p>Phase I 7/1/18(A) - 8/1/18(A) Phase II 7/1/18(A) - 7/1/19 Phase III 10/19/18(A) - 7/1/19</p> | <p>Architect - Cooper Carry, Inc. CM - J. E. Dunn Construction Co. Budget = \$9,200,000 (SPLOST 2017)</p> |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|-----------------------------------|---|--|--|
| Howard MS | Maintain scaffolding along the perimeter of the existing building for on-going brick and exterior restoration. Complete installation of underground retention system on the west side of the playing field. Continue installation of rough-in work for new plumbing lines in the existing building. Continue site grading and subgrade preparation for the new building structures on the west side of the existing building. | 7/1/1(A) - 7/1/20 | Architect - Stevens & Wilkinson CM - Parrish Construction Group Budget = \$52,000,000 (SPLOST 2017) |
| Tuskegee Airmen Global Academy | Binder surface substantially complete at parking lot, continue pouring retaining wall foundations. Concrete and CMU foundation walls are underway. Walls are also being waterproofed when ready. Electrician installation duct bank as plumber also prepares to begin SOG rough-in. | 7/1/18(A) - 12/1/19 | Architect - Collins Cooper Carusi CM - J. E. Dunn Construction Co. Budget = \$30,500,000 (SPLOST 2017) |
| Woodson Park Academy | Schematic Design distributed to APS and YMCA, CM and Costing Consultant for pricing. Next OAC meeting scheduled to review pricing. Preparing GDOE site application package. | 3/1/19 - 7/1/20 | Architect - Collins Cooper Carusi CM - Carroll Daniel Construction Budget = \$18,500,000 (SPLOST 2017) APS Contribution to Partnership Project |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|----------------|---|---|---|
| Adamsville | Project is closed-out. Warranty has expired. | 7/1/00(A) - 7/31/01(A) | Architect - The Hauseman Group CM - Beers Skanska/Moody/Integral, jv Budget = \$7,438,877 (SPLOST I) |
| Beecher Hills | Project is closed-out. Warranty has expired. | 8/19/98(A) - 10/18/99(A) | Architect - J. W. Robinson & Associates CM - H. J. Russell Budget = \$4,423,437 (SPLOST I) |
| Benteen | Phase I - Project is complete. Phase II - Project is complete. Warranty has expired. | 7/16/98(A) -3/6/00(A) 4/15/04(A) - 6/30/05(A) | Architect - Nancy Mitchell & Assoc. CM - ACI/EGM Budget = \$4,441,500 (SPLOST I & II) |
| BEST Academy | Phase I-Middle School Bldg.: Project is closed-out. Phase all and Phase III-Media Center and Practice Gym: Project is closed-out. Phase live-High School Bldg., Main Gymnasium, Auditorium: Project is closed-out. Site Work: Project is closed-out. Warranty has expired. | Phase I 10/6/08(A) - 8/1/09 (A) Phase II & III 101/6/08(A) - 8/1/09(A) Phase IV 10/6/08(A) - 12/31/09(A) | Architect - Stanley, Love-Stanley CM - Barton Malow Construction Co. Budget = \$45,375,531 (SPLOST III) |
| Bethune | Project is closed-out. Warranty has expired. | 5/6/98(A) - 6/10/99(A) | Architect - Richard+Wittschiebe CM - ABCO Builders Budget = \$7,303,487 (SPLOST I) |
| Blalock | Project is closed-out. Warranty has expired. | 4/2/01(A) - 8/15/02(A) | Architects - Shaffer, Grant, Brathwaite CM - Flagler/Ray, jv Budget = \$5,679,460 (SPLOST I) |
| Bolton Academy | Project is closed-out. Warranty has expired. | 7/8/02(A) - 7/30/03(A) | Architect - Collins, Cooper & Carusi CM - Gay Construction Co. Budget - \$10,537,021 (SPLOST II) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|------------------|--|--|---|
| Boyd | The project close-out process is ongoing. | 7/15/15(A) - 12/15/16(A) | Architect - J. W. Robinson CM - Winter Construction Budget = \$11,000,000 (SPLOST IV) |
| Brandon Primary | Project is closed-out. Warranty has expired. | 6/1/15(A) - 7/30/16(A) | Architect - Stevens & Wilkinson CM - Parrish Construction Budget = \$9,700,000 (SPLOST IV) |
| Brandon Primary* | Phase I - Project is closed-out. Phase II - Project is closed-out. Warranty has expired. | Phase I 10/14/08(A) - 8/3/09(A) Phase II 4/1/09(A) - 12/7/09(A) | Architect - Richard, Wittschiebe & Hand CM - Winter Construction Budget = \$12,971,200 (SPLOST III) |
| Brandon | Phase I Addition: - Project is close-out. Warranty has expires. Phase II Parking Lot: - Project is close-out. Warranty has expires. | 6/1/04(A) - 5/15/05(A) 1/24/05(A) - 7/21/05(A) | Architect - Allain and Associates CM - ABCO Budget = \$3,260,000 (SPLOST I) |
| Brown | Project is closed-out. Warranty has expired. | 7/1/15(A) - 7/15/16(A) Basement 7/15/16(A) - 12/31/16(A) | Architect - Cooper Carry CM - J. E. Dunn Construction Budget - \$22,200,000 (SPLOST IV) |
| Brown | Project is closed-out. Warranty has expired. | 9/28/98(A) - 1/6/01(A) | Architect - Richard+Wittschiebe CM - Beers Skanska/Moody/Integral, jv. Budget = \$12,921,603 (SPLOST I) |
| Bunche | Project is complete. Warranty has expired. | 11/18/13(A) - 7/30/15(A) | Architect - Cooper Carry CM - JE Dunn Budget - \$32,900,000 (SPLOST IV) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|-----------------------------|--|--|---|
| Bunche | Project is closed-out. | 6/18/01(A) - 10/12/01(A) 5/26/06(A) - 10/31/06(A) | Architect = N/A DOC = BRWJ Budget = \$5,000,000 (SPLOST I) |
| Burgess/Peterson Academy | Project is closed-out. Warranty has expired. | 8/19/03(A) - 7/16/04(A) | Architect - Shaffer, Grant, Brathwaite CM - Winter Construction Co. Budget = \$11,675,000 (SPLOST II) |
| Capitol View | School closed at the end of this school year. | N/A | Architect - N/A CM - N/A Budget - \$0.00 (SPLOST IV) |
| Carver | Project is closed-out. Warranty has expired. | 6/1/03(A) - 8/12/05(A) | Architect - Sizemore-Allain, jv CM - Winter Construction Budget = \$42,800,000 (SPLOST II) |
| Centennial Place | Project is closed-out. Warranty has expired. | 2/24/97(A) - 8/24/98(A) | Architect - Stanley/Love-Stanley CM - Whiting-Turner/Johnson, jv. Budget = \$8,794,188 (SPLOST I) |
| Continental Colony | Project is closed-out. Warranty has expired. | 7/1/10(A) - 7/1/11(A) | Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$11,723,500 (SPLOST III) |
| C.S. King Academy | Phase I Middle/High Classroom: Project is closed-out. Phase II Assembly Building: Project is closed-out. Site Work: Project is closed-out. Sports Lighting: Project is closed-out. Track: Project is complete. Warranty has expired. | Phase I 7/22/08(A) - 8/1/09(A) Phase II 10/15/08(A) - 12/18/09(A) | Architect - Collins, Cooper & Carusi CM - C. D. Moody Budget = \$44,500,000 (SPLOST III) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|------------------|---|--|---|
| Coan | Project is closed-out. Warranty has expired. | 12/20/01(A) - 2/17/03(A) | Architect - Nancy Mitchell & Associates CM - J. A. Jones Construction Budget = \$10,501,899 (SPLOST II) |
| Connally | Project is closed-out. Warranty has expired. | 1/19/99(A) - 1/18/00(A) | Architect - Jova/Daniels/Busby CM - H.J. Russell Budget = \$6,110,861 (SPLOST I) |
| Cook | Project is closed-out. Warranty has expired. | 9/28/98(A) - 12/17/99(A) | Architect - Harrington George & Dunn CM - Beers Skanska/Moody/Integral, jv. Budget = \$7,398,623 (SPLOST I) |
| Crim (Phase I) | Project is closed-out. Warranty has expired. | 5/23/05(A) - 9/15/05(A) | Architect = N/A DOC = BRWJ Budget = Included Below |
| Crim (Phase II) | Project is closed-out. Warranty has expired. | 7/15/05(A) - 8/31/06(A) | Architect = N/A DOC = BRWJ Budget = Included Below |
| Crim (Phase III) | HVAC Installation - Project is closed-out. Warranty has expired. | 5/30/06(A) - 12/15/07(A) | Architect = Barrett Woodard & Assoc. CM = BRWJ Budget = Included Below |
| Crim (Phase IV) | Replace Gymnasium Light Fixtures - Project is closed-out. Warranty has expired. | 4/1/08(A) - 4/15/08(A) | Architect = N/A CM = BRWJ Budget = \$13,697,500 (SPLOST II & III) |
| Deerwood Academy | Project is closed-out. Warranty has expired. | 12/30/02(A) - 7/29/04(A) | Architect - R. L. Brown & Assoc., Inc. CM = Thacker/Ellis Don, jv Budget = \$12,262,719 (SPLOST II) |
| Dobbs | Project is closed-out. Warranty has expired. | 7/8/02(A) - 7/15/03(A) | Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jv Budget = \$12,096,114 (SPLOST II) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|--------------|--|--|--|
| Douglass | Phase I - Addition: Project is closed-out. Warranty has expired. | 6/14/02(A) -12/30/03(A) | Architect - Richard+Wittschiebe CM - H. J. Russell & Company Budget = \$10,845,000 (SPLOST II) |
| Douglass | Phase II - Renovation: Project is closed-out. Warranty has expired. | 7/28/03(A) - 11/3/04(A) | Architect - Richard+Wittschiebe CM - Flagler/Ray, jv Budget = \$25,3395,799 (SPLOST II) |
| Dunbar | 1st and 2nd Floors: Project is complete. Warranty has expired. ELRC Floor: Project is closed-out. Warranty has expired. | 12/1/08(A) - 12/31/09(A) | Architect - Carlsten Sanford CM - H. J. Russell Budget = \$16,679,000 (SPLOST III) |
| Fain | Phase I - HVAC renovation complete. Warranty has expired. | 5/21/09(A) - 8/1/09(A) | Architect - N/A CM - KBR Budget = \$8,587,500 (SPLOST III) |
| Fickett | Project is closed-out. Warranty has expired. | 5/22/09(A) - 9/1/10(A) | Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$9,921,600 (SPLOST III) |
| Finch | Project is closed-out. Warranty has expired. | 10/1/03(A) - 1/3/05(A) | Architect - Jova, Daniels, Busby CM - Centex Construction Budget = \$14,277,732 (SPLOST II) |
| Garden Hills | Phase I - Renovation/Addition: Project is closed-out. Phase II - Multi-Purpose Addition: Project is closed-out. Warranty has expired. | 7/30/01(A) - 3/31/03(A) 3/4/05(A) - 8/15/05(A) | Architect - Slater-Paul & Associates CM - Gay Construction Budget = \$9,277,292 (SPLOST III) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|-----------------------------|--|--|--|
| Gideons | Project is closed-out. Warranty has expired. | 6/28/99(A) - 7/31/00(A) | Architect - Jova/Daniels/Busby CM - Ellis Don Budget = \$4,725,865 (SPLOST I) |
| Grady | Project is closed-out. Warranty has expired. | 5/27/03(A) - 8/9/04(A) | Architect - Perkins & Will CM - Centex Construction Budget = \$31,024,877 (SPLOST II) |
| Grady (Fields @ Crim HS) | Project is closed-out. Warranty has expired. | 5/20/06(A) - 12/22/06(A) | Architect - Athletic Design, Inc. CM - Athletic Design, Inc. Budget \$808,222 (SPLOST II) |
| Grady Stadium | JROTC/Athletics: Project is closed-out. East/West Stands: Project is closed-out. Warranty has expired. | 7/20/09(A) - 7/15/10(A) | Architect - Manley Spangler Smith CM - Winter Construction Budget = \$9,000,000 (SPLOST III) |
| Grove Park | Project is closed-out. Warranty has expired. | 11/1/99(A) - 11/11/00(A) | Architect - Carlsten, Pucciano & English CM - Metric Contractors Budget = \$5,415,342 (SPLOST I) |
| Guice | Project is closed-out. Warranty has expired. | 9/29/97(A) - 5/12/98(A) | Architect - Chambless Architects CM - Beers/Moody, jv. Budget = \$2,583,315 (SPLOST I) |
| Harper/Archer | Project is closed-out. Warranty has expired. | 5/28/02(A) - 12/31/02(A) | Architect - Carlsten, Pucciano & English CM - Flagler/Ray, jv Budget = \$14,164,706 (SPLOST II) |
| Heritage Academy | Project is closed-out. Warranty has expired. | 6/1/01(A) - 7/22/02(A) | Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jv. Budget = \$10,884,000 (SPLOST I) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|-----------------|--|--|--|
| Herndon | Project is closed-out. Warranty has expired. | 8/30/01(A) - 12/30/02(A) | Architect - NDR/KPM CM - Gay Construction Budget = \$10,139,007 (SPLOST I) |
| Hill | Project is closed-out. Warranty has expired. | 11/14/99(A) - 7/19/00(A) | Architect - J. W. Robinson & Associates CM - Flagler/Ray, jv. Budget = \$697,800 (SPLOST I) |
| Hope | Project is closed-out. Warranty has expired. | 2/15/01(A) - 10/31/02(A) | Architect - Cheeks-Hornbein CM - Beers Skanska/Moody/Integral, jv Budget = \$10,962,000 (SPLOST I) |
| Humphries | Project is closed-out. Warranty has expired. | 8/6/97(A) - 7/23/98(A) | Architect - NDR/KPM CM -Beers/Moody, jv. Budget = \$5,312,049 (SPLOST I) |
| Hutchinson | Project is closed-out. Warranty has expired. | 3/5/01(A) - 9/12/02(A) | Architect - Allain & Associates CM - Beers Skanska/Moody/Integral, jv Budget = \$2,623,000 (SPLOST I) |
| Inman | Project is closed-out. Warranty has expired. | 7/1/03(A) - 5/6/05(A) | Architect - Carlsten Pucciano & English CM - Centex Construction Co. Budget = \$17,583,257 (SPLOST II) |
| Jackson | Project is closed-out. Warranty has expired. | 5/10/04(A) - 4/15/05(A) | Architect - Perkins & Will CM - H. J. Russell Budget = \$4,827,774 (SPLOST II) |
| Jackson Primary | Project is closed-out. Warranty has expired. | 2/1/09(A) - 12/11/09(A) | Architect - Richard, Wittschiebe & Hand CM - Winter Construction Budget = \$5,200,935 (SPLOST III) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|------------------|--|--|--|
| Jones M. A. | Project is closed-out. Warranty has expired. | 7/15/03(A) - 12/3/04(A) | Architect - Warren Epstein & Associates CM - R. J. Griffin Budget = \$13,228,705 (SPLOST II) |
| Kennedy | Project is closed-out. Warranty has expired. School closed June 30, 2014. | 7/1/03(A) - 11/17/04(A) | Architects - J. W. Robinson CM - H. J. Russell Budget = \$17,583,257 (SPLOST II) |
| Kimberly | The project close-out process is ongoing. Outstanding warranty and HVAC/Commissioning related issues are complete. | 7/15/15(A) - 12/15/16(A) | Architect - R. L. Brown CM - Parrish Construction Group Budget = \$9,000,000 (SPLOST IV) |
| Kimberly | Project is closed-out. Warranty has expired. | 8/3/98(A) - 8/15/99(A) | Architect - NDR/KBM CM - Turner Contraction Budget = \$4,632,632 (SPLOST I) |
| King, M. L. | Project is closed-out. Warranty has expired. | 1/30/15(A) - 7/30/16(A) | Architect - Perkins & Will CM - Barton Malow Construction Co. Budget - \$17,000,000 (SPLOST IV) |
| King, M. L. | Project is closed-out. Warranty has expired. | 11/5/01(A) - 7/31/03(A) | Architect - Warren Epstein & Assoc. CM - H. J. Russell Budget = \$13,761,000 (SPLOST II) |
| Lakewood Stadium | Project is complete. Warranty has expired. | 12/1/10(A) - 12/1/11(A) | Architect - Manley Spangler Smith CM - Winter Construction Budget = \$16,000,000 (SPLOST III) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|------------------------|---|---|--|
| Long | Project closed-out and warranty has expired. | 7/1/15(A) - 12/1/16(A) | Architect - BRPH Architect-Engineers, Inc. CM - Winter Construction Budget - \$17,200,000 (SPLOST IV) |
| Long | Project is closed-out. Warranty has expired. | 6/15/05(A) - 12/15/06(A) | Architect - Perkins + Will CM - C. D. Moody Budget = \$16,127,905 (SPLOST II) |
| Mary Lin | Project is closed-out. Warranty has expired. | 11/18/13(A) - 8/4/15(A) | Architect - Goode, Van Slyke CM - Hogan Construction Budget - \$18,109,000 (SPLOST IV) |
| Maynard Jackson | Phase I Renovation - Project is complete. Warranty has expired. New Gymnasium - Project is complete. Warranty has expired. | Phase I 7/1/12 (A) - 12/1/13(A) Phase II 3/25/12(A) - 3/31/14(A) | Architect - Perkins + Will CM - Winter Construction Budget = \$48,275,615 (SPLOST III) |
| Mays | Project is closed-out. Warranty has expired. | 7/1/10(A) - 12/1/11(A) | Architect = Perkins & Will CM = Winter Construction Budget = \$40,174,218 (SPLOST III) |
| Miles | Project is closed-out. Warranty has expired. | 6/26/02(A) - 7/25/03(A) | Architect - R. L. Brown & Associates, Inc. CM - Thacker/Ellis-Don, LLC Budget = \$9,460,095 (SPLOST II) |
| Morningside | Project is closed-out. Warranty has expired. (Gymnasium) | 1/5/00(A) - 6/8/01(A) | Architect - Harrington, George & Dunn GC - Burke Engineering Budget = \$2,307,000 (SPLOST I) |
| Morningside (Phase II) | Selective Renovations - Project is closed-out. Warranty has expired. | 5/1/06(A) - 8/12/06(A) | Architect - Allain & Associates, Inc. GC - Winter Construction Budget = \$525,000 (SPLOST II) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|---------------------|--|---|---|
| North Atlanta (New) | Project is closed-out. Warranty has expired. | Phase I 7/1/12(A) - 8/1/13(A) Phase II 7/1/12(A) - 12/1/13(A) | Architect - Cooper Carry CM - JE Dunn Construction Budget = \$91,393,989 (SPLOST III) |
| North Atlanta | Phase I - Project is closed-out. Warranty has expired. Phase II - Project is closed-out. Warranty has expired. Phase III - Project is closed-out. Warranty has expired. | Phase I 5/22/09(A) - 8/1/09(A) Phase II 5/31/10(A) - 8/1/10 (A) Phase III 8/1/10(A) - 8/1//11(A) | Architect - Richard, Wittschiebe & Hand CM - R. J. Griffin & Company Budget = \$32,952,749 (SPLOST III) |
| Oglethorpe | Project is closed-out. Warranty has expired. | 7/27/98(A) - 2/29/00(A) | Architect - Jova, Daniels, Busby GC - Ricks Construction Budget = \$6,695,986 (SPLOST I) |
| Parkside | Project is closed-out. Warranty has expired. | 5/1/00(A) - 8/11/01(A) | Architect - Allain & Associates CM - H. J. Russell & Company Budget = \$12,896,931 (SPLOST I) |
| Parks | School is now closed (2013). Facility will be temporary site for Gideons ES for 2018-2019. | 6/1/04(A) - 8/30/04(A) | Architect = N/A DOC = BRWJ Budget = \$1,802,081 (SPLOST II) |
| Peyton Forest | Project is closed-out. Warranty has expired. | 9/21/98(A) - 8/24/99(A) | Architect - Williams, Russell, Johnson CM - Gay Construction Budget = \$2,785,455 (SPLOST I) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|------------------|---|--|--|
| Peyton Forest | Phase I Selective: Project is closed-out. Phase II - Project is closed-out. Phase III Electrical Upgrade - Project is closed-out. Phase IV Kitchen and Restroom Renovation - Project is closed-out. Warranty has expired. | 5/22/09(A) - 8/1/09(A) 6/1/10(A) - 1/31/11(A) 4/1/11(A) - 7/31/11(A) 6/1/11(A) - 7/31/11(A) | Architect - N/A CM - KBR Budget = \$7,386,380 (SPLOST II) |
| Price | Project is closed-out. Warranty has expired. | 6/15/00(A) - 6/3/02(A) | Architect - Goode/Van Slyke CM - Beers Skanska/Moody/Integral, jv Budget = \$18,025,945 (SPLOST I) |
| Rivers | Project is closed-out. Warranty has expired. | 10/1/13(A) - 12/15/14(A) | Architect - Collins, Cooper, Carusi CM - Parrish Construction Budget - \$28,000,000 (SPLOST IV) |
| Rivers | Project is closed-out. Warranty has expired. | 12/15/98(A) - 8/23/99(A) | Architect - Allain & Associates CM - Flagler/Ray, jv. Budget = \$2,928,797 (SPLOST I) |
| Scott (Phase I) | Project is closed-out. Warranty has expired. | 10/1/98(A) - 8/14/00(A) | Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = \$8,147,795 (SPLOST I) |
| Scott (Kitchen) | Project is closed-out. Warranty has expired. | 10/1/98(A) - 2/13/01(A) | Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I) |
| Scott (Phase II) | Project is closed-out. Warranty has expired. (Addition) | 2/28/01(A) - 8/9/02(A) | Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|--------------------|---|---|--|
| Slater | Project is closed-out. Warranty has expired. | 1/29/02(A) - 12/31/02(A) | Architect - Collins, Cooper & Carusi CM - Beers Skanska/Moody/Integral, jv Budget = \$8,228,747 (SPLOST I) |
| Smith | Phase I-Cafeteria/Kitchen: Project is closed-out. Phase II-Site Drainage: Project is closed-out. Warranty has expired. | 7/9/03(A) - 4/1/04(A) | Architect - Hauseman & Associates CM - Skanska Budget = \$3,556,298 (SPLOST II) |
| Smith Intermediate | Phase I - Project is closed-out. Phase II - 8 Classroom Addition: Project is closed-out. Warranty has expired. | 12/26/08(A) - 12/18/09(A) 7/1/10(A) - 12/1/10(A) | Architect - Cooper Carry & Associates CM - Winter Construction Budget = \$16,800,000 (SPLOST III) |
| Springdale Park | Project is closed-out. Warranty has expired. | 10/1/13(A) - 8/1/14(A) | Architect - Perkins + Will CM - Barton Malow Budget = \$10,500,000 (SPLOST IV) |
| Springdale Park | Phase I Classroom/Rutland House: Project is closed-out. Phase II Hirsh House: Project is closed-out. Phase III Gym Renovation: Project is closed-out. Phase IV- Parking Lot: Project is closed-out. Warranty has expired. | Phase I 7/10/08(A) - 8/1/09(A) Phase II 7/20/09(A) - 11/23/09(A) Phase III 12/14/09(A) - 11/1/10(A) Phase IV 3/1/11(A) - 8/8/11(A) | Architect - Perkins + Will CM - Barton Malow Company Budget = \$16,502,500 (SPLOST III) |
| South Atlanta | Project is closed-out. Warranty has expired. | 11/6/06(A) - 7/1/08(A) | Architect - Paul Cheeks Architect CM - Winter Construction Co. Budget - \$36,000,000 (SPLOST II) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|---------------------|---|--|---|
| Stanton D.H. | Project is closed-out. Warranty has expired. | 11/19/99(A) - 12/30/00(A) | Architect - Gardner, Spencer, Smith & Sarden CM - Metric Constructors Budget = \$6,573,344 (SPLOST I) |
| Stanton F. L. | Project is closed-out. Warranty has expired. | 8/12/98(A) - 12/17/99(A) | Architect - Goode / VanSlyke GC - Whiting-Turner/Johnson, jr. Budget = \$7,060,197 (SPLOST I) |
| Sutton | Project is closed-out. Warranty has expired. Sutton MS relocated to the former North Atlanta HS site Summer 2013. | 6/5/05(A) - 7/21/06(A) | Architect - Collins, Cooper & Carusi CM - Winter Construction Co. Budget = \$21,580,939 (SPLOST II) |
| Sylvan Hills | Project is closed-out. Warranty has expired. | 11/18/13(A) - 7/31/15(A) | Architect - Stanley, Love-Stanley CM - Cummings Construction Budget - \$38,700,000 (SPLOST IV) |
| Therrell | Project is complete. Warranty has expired. | 1/4/10(A) - 8/7/11(A) | Architect = Perkins & Will CM = Barton Malow Company Budget = \$36,320,100 (SPLOST III) |
| Thomasville Heights | Project is closed-out. Warranty has expired. | 2/25/00(A) - 1/31/01(A) | Architect - McAfee & Assoc. CM - H. J. Russell & Company Budget = \$6,448,618 (SPLOST I) |
| Toomer | Project is closed-out. Warranty has expired. | 9/16/1997(A) - 8/10/98(A) | Architect - Chambless Architects CM - Turner Construction Budget = \$5,302,143 (SPLOST I) |
| Towns | Project is closed-out. Warranty has expired. | 3/31/99(A) - 7/15/00(A) | Architect - Richard+Wittschiede CM - Hairston Construction Budget = \$8,414,818 (SPLOST I) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|-------------------------|--|--|---|
| Turner | Project is closed-out. Warranty has expired. | 10/28/97(A) - 12/30/98(A) | Architect - Allain & Assoc. CM - Turner Construction Budget = \$9,231,115 (SPLOST I) |
| Usher/Collier Heights | Project is closed out. Warranty has expired. | 1/2/03(A) - 7/16/03(A) | Architect - KPS Group CM - Beers Skanska/Moody/Integral, jv Budget = \$14,414,706 (SPLOST II) |
| Venetian Hills | Project is closed-out. Warranty has expired. | 1/27/00(A) - 12/21/00(A) | Architect - Goode / VanSlyke CM - Flagler/Ray, jv. Budget = \$1,800,000 (SPLOST I) |
| Walden Athletic Complex | The project is substantially complete. The CM is completing punchlist for the site and the ball fields. CM completed reworking the Baseball/Softball field slopes behind home plate and along the dugouts for better drainage. | 10/30/17(A) - 9/22/18(A) | Engineers - Eberly & Associates CM - Parrish Construction Group Budget = \$8,000,000 (SPLOST 2017) |
| Washington | Project is closed-out. Warranty has expired. | 12/15/04(A) - 12/14/05(A) | Architect - Epstein & Associates CM - Turner Construction Budget = \$29,194,568 (SPLOST II) |
| Waters | Project is closed-out. Warranty has expired. | 7/7/98(A) - 11/1/99(A) | Architect - Jova, Daniels, Busby CM - H. J. Russell Budget = \$4,515,537 (SPLOST I) |
| White | Project is closed-out. Warranty has expired. | 7/28/98(A) - 6/15/00(A) | Architect - Chambless & Associates CM - Beers Skanska/Moody/Integral, jv Budget= \$6,274,890 (SPLOST I) |

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

November 1, 2018

| School | Current Status | Anticipated/Actual (A) Construction Start - End Date | Comments |
|------------|---|--|--|
| West Manor | Project is closed-out. Warranty has expired. | 7/19/99(A) - 8/11/00(A) | Architect - Williams, Russell, Johnson CM - Flagler/Ray, jr. Budget = \$3,869,098 (SPLOST I) |
| Woodson | Phase I Project is closed out. Phase II Project is closed out. Warranty has expired. | 6/16/98(A) - 8/21/98(A) 8/4/03(A) - 6/9/04(A) | Architect - Richard+Wittschiebe CM - C. D. Moody Construction Budget = \$2,435,070 (SPLOST I & II) |
| Young | Project is closed-out. Warranty has expired. | 7/1/15(A) - 8/1/16(A) | Architect - Perkins+Will CM - H. J. Russell & Company Budget - \$10,800,000 (SPLOST IV) |
| Young | Existing Building, Classroom Addition, Gymnasium and Kitchen: Project is closed-out. Performing Arts: Project is closed-out. Athletic Field: Project is closed-out. Warranty has expired. | 11/13/08(A) - 12/31/09(A) | Architect - Perkins + Will CM - H. J. Russell & Company Budget = \$26,137,599 (SPLOST III) |