

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

8/25/2025 – 8/29/2025



Last Week's Activities:

- Continues visitor side grandstand installation – Mays HS
- Continue perimeter fence installation – North Atlanta HS
- Continue home side footing excavation – Therrell HS
- Continue electrical underground rough ins – Therrell HS
- Complete sidewalk installation – North Atlanta HS
- Complete grandstand installation – North Atlanta HS
- Complete installation of new light poles – North Atlanta HS
- Complete pouring visitor side grandstand footings – Therrell HS
- Complete installation of new light pole base – Mays HS

This Week's Activities:

- Complete grandstand installation – North Atlanta
- Complete visitor side grandstand installation – Mays HS
- Poured home side grandstand footings – Therrell HS
- Continued underground electrical rough in - Therrell HS

Next Week's Activities:

- Continue fence installation - North Atlanta HS
- Continue electrical rough in – Therrell HS
- Continue sidewalk installation – Mays HS
- Start installation of stormwater drainage – Therrell HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	6/30/2025
Total Billed to Date (Including Retainage)	\$4,179,371.59
Date of Last Payment	8/05/2025
Amount Paid to Date	\$3,973,403.03
Amount Open Receivables (Not Including Retainage)	\$0
Percent Billed to Date	29.58%



Description

North Atlanta HS - Home grandstands.

Taken Date

08/28/2025 at 10:30 am

Uploaded By

Craig Bonfig

Upload Date

08/28/2025 at 04:07 pm

File Name

[A8646598-A88F-462E-8558-9DD...](#)

Album

Weekly Photo Report



Description

Therrell HS - Home grandstand footings.

Taken Date

08/28/2025 at 09:18 am

Uploaded By

Craig Bonfig

Upload Date

08/28/2025 at 04:08 pm

File Name

[CE0EFDC1-2EAE-4C8C-8890-310...](#)

Album

Weekly Photo Report



Description

Therrell HS - Visitor grandstand footings.

Taken Date

08/26/2025 at 11:43 am

Uploaded By

Craig Bonfig

Upload Date

08/28/2025 at 04:08 pm

File Name

[8DCDC36F-E34C-40AC-842F-3BA...](#)

Album

Weekly Photo Report



Description

Mays HS - Visitor grandstands.

Taken Date

08/25/2025 at 04:23 pm

Uploaded By

Craig Bonfig

Upload Date

08/28/2025 at 04:07 pm

File Name

[6425E76F-C893-4F1E-9927-4B6C...](#)

Album

Weekly Photo Report