



Weekly Construction Progress Report

Grady High School

Week Ending: 4/17/2020

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Parrish has taken measures to comply with the CDC and OSHA recommendations to keep the jobsite safe
- Continue to finish Building Pad on East side of New Addition
- Removal of acoustical ceiling tile and grid in the Corridors of the 8th Street and Theater Building
- Removal of duct work to make room for new duct work in 8th Street Building
- Removal of Toilet Partitions in 8th Street Group Bathrooms
- Begin demo of existing storm drain to install new storm drain
- Begin relocation of underground utilities that are under the Building Pad on the East Side of the New Addition
- Surveying of Building Pad to Layout Geopier Locations complete on West side of the New Addition

NEXT WEEK – 4.20.2020 – 4.24.2020

- Begin mobilization of Geopier System on 4/17, installation will begin on 4/20/20
- Continue relocating underground utilities at the East corner of the New Addition
- Demolition of plumbing fixtures on 8th Street Building
- Anchor Bolts to be delivered on Monday 4/20
- Theater seat demo beginning on 4/20
- Foundations to begin following Geopiers on 4/22



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 970,824.26

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - John Rood, PCG
 - Barry Tucker, PCG
 - Darrell Bailey, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG



Photo Updates

Building Pad Surveyed for Geopier on West Side of the New Addition



Continue to Prepare Building Pad on the East Side of the New Addition



Photo Updates

Aerial View of Site



Building Pad Prepared on West side of the
New Addition



Photo Updates

Group Restroom Demo has begun



New Storm Pipe on Site



Photo Updates

Removal of Ceiling Tiles and Ceiling Grid in 8th Street and Theater Building Corridors



Removal of old duct in 8th Street Building

