



Weekly Construction Progress Report

Grady High School

Week Ending: 09/11/2020

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Completed 2nd Floor Fireproofing
- Reinstalled new curtainwall at Performance Gym Lobby.
- Continue MEP overhead on ground floor of new addition.
- MEP overhead on Second floor of new addition.
- Begin CMU install on Second Floor of new addition
- Complete CMU walls on ground floor of new addition.
- Install 4th floor steel framing and decking.
- Forming column wraps Third Floor
- Install Porcelain Tile in Performance Gym Lobby
- Completed installing lights and Mechanical Overhead work in Performance Gym Lobby

NEXT WEEK – 9.14.2020 – 9.18.2020

- Continue CMU walls on second floor of new addition.
- Continue MEP overhead and rough-in on First and Second floor of new addition.
- Continue Steel Erection for fourth floor.
- Pour fourth floor slab on deck of new addition.
- Install casework and countertop at Concession Stand in Performance Gym.
- Install Rollup Door in Performance Gym.
- Final Cleaning in Performance Gym
- Pour interior column wraps third floor of new addition.
- Start exterior brick work on SE Corner of new addition.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 12,522,967.87

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - John Rood, PCG
 - Darrell Bailey, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG



Photo Updates

New Addition Progress



Overall Site Progress



Photo Updates

4th Floor Steel Erection



Fourth Floor Steel Progress



Photo Updates

Third Floor Columns Formed



4th Floor Steel Tied Into New Shear Wall



Photo Updates

CMU 1st Floor of New Addition



Second floor fireproofing complete



Photo Updates

Storefront Progress at Performance Gym



Porcelain Tile Progress at Performance Gym Lobby

