




# APS Tuskegee Airmen Global Academy

*Project Purpose Statement: To build a new elementary school for Atlanta Public Schools that will create a diverse and innovative learning environment, allowing students' minds to soar.*



## Ongoing Activities

9/3/18 – 9/7/18

- Continuing site grading and balancing
- Continuing Storm drainage piping installation
- West side underground detention system installation and backfill is complete
- Continuing East side underground detention system excavation and installation

## Upcoming Activities

- Site utility underground piping installation
- Commence curb, gutter and binder coarse for the parking lot and Richland cut through
- Commence retaining wall, continuous and spread foundations at the lower level
- Commence existing water line replacement

## Financial & Schedule Status

Current GMP = \$27.6M

Bill to Date = \$2,015,811

Start Date: July 2, 2018

Current Completion Date:  
July 10, 2019

## Overview



View of Project Site Looking South



East Side Detention System Installation

## Safety Sector



## Housekeeping and Rebar Caps

To promote and maintain a safe jobsite for all workers for the upcoming concrete operations, good housekeeping, strategic laydown and rebar cap inspection/management is key to prevent impalement injuries.