



# DESIGN STATUS UPDATE

**Project Title:** Connally Elementary School Upgrades

**Client:** Atlanta Public Schools

**Address:** 1654 S. Alvarado Terrace SW, Atlanta, GA

**Issue Date:** June 05, 2023

## Goodwyn Mills Cawood

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
<b>Schematic Design</b>	02.10.2023	03.10.2023
<b>Design Development</b>	03.11.2023	04.14.2023
<b>Construction Documents</b>	04.17.2023	05.26.2023
<b>Permitting &amp; GMP</b>	05.27.2023	07.01.2023 (Expected)
<b>Construction</b>	09.01.2023	06.01.2024 (Expected)

### Design status:

GMC has continued to progress construction documents, but is awaiting feedback on certain scope elements before they can be completed.

### Previous accomplishments:

- GMC has followed up with Raymond but is still awaiting a proposal for the required moisture infiltration testing at the COPS building.
- During the permitting call with the City of Atlanta on 05.09, the City stated that APS would not be required to replace the grease interceptors, and that the project could be submitted with cooler & freezer replacement the only kitchen scope. However, APS is still awaiting confirmation that this will be acceptable.
- GMC is still awaiting feedback from the door assessment to be performed by APS.

### Upcoming project goals:

- Complete construction documents once all scope is verified. GMC is coordinating with Hogan to determine the best path forward.

### Upcoming meetings:

- None Currently Scheduled

### Owner actions:

- Provide door assessment.

### Design team actions:

- Continue progress on construction drawings.