



Frederick Douglass High School Fieldhouse

Client: Atlanta Public Schools

Architect: JW Robinson & Associates

Contractor: CD Moody Construction Company



FD- CMU reinforcement additions



FD- Scaffold erection beginning to complete taller portions of buildings



FD- Door frames set in preparation to close in and grout pour



FD- 1st grout pour

Frederick Douglass Fieldhouse

Current Activity: Completing CMU work

Upcoming Activity: Starting structural steel installation

Contract Value: \$621,805

Billed to Date: \$59,374.74

Substantial Completion Date: October 6, 2019