



# Frederick Douglass High School Fieldhouse

Client: Atlanta Public Schools

Architect: JW Robinson & Associates

Contractor: CD Moody Construction Company



FD-Exterior CMU walls installation complete



FD- Structural steel installation

## Frederick Douglass Fieldhouse

Current Activity: structural steel installation, beginning plumbing rough in

Upcoming Activity: Metal deck installation, interior SMU walls

Contract Value: \$621,805

Billed to Date: \$126,100.16

Substantial Completion Date: October 23rd, 2019