



DESIGN STATUS UPDATE

Project Title: Connally Elementary School Upgrades

Client: Atlanta Public Schools

Address: 1654 S. Alvarado Terrace SW, Atlanta, GA

Issue Date: June 12, 2023

Goodwyn Mills Cawood

6120 Powers Ferry Road NW
Suite 200
Atlanta, GA 30339

T (770) 952-2481
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.10.2023	03.10.2023
Design Development	03.11.2023	04.14.2023
Construction Documents	04.17.2023	06.23.2023
Permitting & GMP	06.23.2023	TBD
Construction	TBD	06.01.2024 (Expected)

Design status:

GMC has received feedback on door scope, and has received a proposal from Raymond regarding moisture infiltration testing. GMC has coordinated with Hogan and will complete construction documents by June 23rd.

Previous accomplishments:

- GMC received a proposal from Raymond to investigate any blockages in downspouts or storm drawings. This has been forwarded to APS.
- The results of the doors assessment have been shared with GMC. GMC is beginning to coordinate with a Dormakaba hardware consultant to finalize this scope.
- During the permitting call with the City of Atlanta on 05.09, the City stated that APS would not be required to replace the grease interceptors, and that the project could be submitted with cooler & freezer replacement the only kitchen scope. However, APS is still awaiting confirmation that this will be acceptable.

Upcoming project goals:

- GMC has scheduled a time to meet with consultants for final coordination.
- GMC will coordinate hardware scope prior to next Friday's deadline.

Upcoming meetings:

- Consultant coordination Discussion: Wednesday, June 14, 2023.

Owner actions:

- Review moisture infiltration testing proposal.

Design team actions:

- Continue progress on construction drawings.