



Frederick Douglass High School Fieldhouse

Client: Atlanta Public Schools

Architect: JW Robinson & Associates

Contractor: CD Moody Construction Company



FD- Retaining Wall Install



FD- Fixture Install



FD- Glass Block Prep



FD- Sidewalk Prep

Frederick Douglass Fieldhouse

Current Activity: Sidewalk Prep, Flooring

Upcoming Activity: Drywall

Contract Value: \$621,805

Billed to Date: \$436,650

Substantial Completion Date: November 8th, 2019