



Frederick Douglass High School Fieldhouse

Client: Atlanta Public Schools

Architect: JW Robinson & Associates

Contractor: CD Moody Construction Company



FD-Exterior CMU walls installation continues



FD- Block out installation for future glass block, louver, and roll up doors



FD- Block wall transition in preparation for architectural transition detail

Frederick Douglass Fieldhouse

Current Activity: Completing CMU work

Upcoming Activity: Starting structural steel installation

Contract Value: \$621,805

Billed to Date: \$59,374.74

Substantial Completion Date: October 6, 2019