HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS WEEKLY PROGRESS UPDATE

Week Ending 1/4/19

THIS WEEK'S ACTIVITIES:

- Above ceiling surveys (Mechanical/Electrical/Plumbing/Fire Alarm)
- Assess existing doors, frames, hardware (Phase 2)
- Install blinds
- Install temporary partitions
- Landscaping (weather permitting)
- Install bike racks

NEXT WEEK'S ACTIVITIES:

- 2nd grade pod – Begin demolition
- 2nd grade pod – Frame walls
- 2nd grade pod – Electrical wall rough in
- Media center – Demolition
- Media center – Frame walls

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 1/4/19

PROGRESS PHOTOS:

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 1/4/19

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 1/4/19

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 1/4/19

SCHEDULE:

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: $8,400,000
- Billed to Date: $4,459,309.47 (Through 11/30/2018)